STIEBEL ELTRON

Commissioning Protocol: heat pumps

Product Registration

*Required fields

Installer name*					Commissioning date*		
Ins	taller customer num	ber*					
	taller details me, Postcode, City						
Nar Add	litional*						
	et number + Street* e, Postcode,* City*						
	oduct dates*						
Α	Identity number	Description	Manufacture number		Purchase date	Installation date	_ Horizontal
В							
С							
D						_	
E		_		-		_	
<u>F</u>							
	pperty w building				Renovation		
Sticker Barcode Please attach all barcode-sticker (S) from this project below. You will find the barcode- stickers in the accessory pack of any device.					*07429682	2330014920	05*

STIEBEL ELTRON

Actuator of the mixing valve

Commissioning Protocol: heat pumps

Commissioning Data Operating hours Visual inspection of the water-side device connections Cold water/Hot water/Hydraulic/Solar/ bleeders installed and tight Installation location Outdoor temp. °C Acoustic decoupling Screed decoupling Min. distances in order Cold water connection boiler safety group SV not lockable Drip line free flow Non return valve Scald protection (Solar) Safety valve Expansion vessel for cold water litre Initial Pressure DHW External product Coils Surface Hydraulic connection of the heat pump model litre Buffer tank volume With buffer tank **Cooling Mode** Passive Active Remote controller position i.o. Suitability of the components/insulation Sensor position i.o. Activation heating circuts i.o. Summer mode activated Mode of operation Monovalent Bivalent heat source: Bivalent Parallel Bivalent point heating Part Parallel Bivalent point DHW Alternative Heat distribution system **Underfloor** heating Design flow temperature ٥C Softening station available °C Convectors Design return temperature Filled with soft water ° dH Panel radiators Response pressure SV heating MPa Radiators Initial pressure expansion vessel MPa (observance VDI 2035) Operating pressure Wall heating MPa Electronically Constant Model Type volume flow decoupled Settings **Heating system components** Circulating pump source Circulating pump heating Circulating pump heat pump / heat exchanger Circulating pump heat exchanger / DHW Circulating pump heat pump / buffer tank Circulating pump hot water-Circulation Circulating pump heat pump / DHW tank Mixing valve 1 Mixing valve 2

STIEBEL ELTRON

Commissioning Protocol: heat pumps

Commissioning Da	ata	Operating hours					
Heat Source							
Air Outside air	Exhaust						
Water Heat exchanger	Comment						
Soil Geothermal probe	Numbers		m				
_	DN of the pipes		mm				
	Deepness of the drilling		m²				
Drilling company:	Manifold	Connection via Tichelmann					
Earth collectors	Pipe length		m				
_	DN of the pipe		mm				
	Area		m²				
	Distance between the pipes		m				
	Manifold	Connection via Tichelm	nann				
Heat transfer fluid	Туре						
	Concentration						
	Frost resistance limit						
Others							
Expansion vessel		Size	litre				
Lockable		Initial pressure					
Installed on suction	side	System pressure					
Electronic wiring		,					
Fuse protection compressor C	Ampere	Fuse protection compressor C	Ampere				
STB for mixed heating circuits inst		STB for mixed heating circuits installed	Ampere				
Activation power off contact							
Function check	_		_				
DHC	Relaistest	System hydraulic					
Non return valve	Defrosting	Condensate drain (20Liter)					
Cascade 2. Heat source	Cooling	Solar					
Measured valves (after 10-min o	peration oat the heat pump)						
Inlet Brine / Water / Air	°C	Flow heat pump	°C				
Outlet Brine / Water / Air	°C	Return heat pump	°C				
Customer trained Co							
Device is connected and tested in a and the STIEBEL ELTRON planning		rules of technology (VDE 0100, 0701-0702, DIN E	N 12828, 14336 VDI 2035)				
Location	Customer	Signature					
Date Installer Signature							