STIEBEL ELTRON

Commercial Hot Water Commissioning request form

(Please note this is a chargeable service)

Registration Form for Commercial Hot Water Commissioning

Please complete the below form prior to contacting the STIEBEL ELTRON technical team. On-site support can only be offered if the below information is complete and correct. Email the file (original or photocopy) to technical@stiebel-eltron.com.au or call 1800 153 351 with any questions you may have.

Installer Details
Name/Company:
Business Address:
Mobile:
Email:
Nr 4
Nr 5
Nr 6

Check list before booking commissioning

 \rightarrow Photo of the silver product information label on all heat pumps (must include legible serial number) \square

Hydraulics

- > All pipework flushed, and strainers cleaned
- > Hydronics system filled to 1.5 bar with no leaks
- › Air bled from system
- > Expansion Vessel Pre-Charge Pressure (0.8 1.2 bar)
- > Pipework according to design combi and flex installations only
- > Dimensions of pipework flex only
- > Automatic air vents located at all high points and open
- > Are all isolation valves open
- > Check valves are installed for circulation pumps

Potable supply

- > Incoming pressure below ECV rating
- > Tanks filled and vented
- > All valves are open
- > Pipework flushed, vented, pressurised and tested for leaks
- > Dimensions of pipework

Wiring

- > Position and at which tank sensor X1.8 has been positioned
- > All wiring completed
- > Photos of the wiring to the WPM
- > Photos of wiring to heat pumps if flex
- > ISG LAN cable network connected and available (ISG is in the electrical enclosure, left side)

Installation

- > All pipework insulated
- > Pump covers applied on each pump
- > Heat pumps / Skid levelled
- > Drainage for PTR, ECV and condensate installed